



**GOVERNMENT OF ASSAM**  
**OFFICE OF THE DISTRICT COMMISSIONER: DARRANG: MANGALDAI**  
**(TRANSFORMATION & DEVELOPMENT BRANCH)**

Subject	Minutes of the Meeting of District Development Committee
Date & Time	13 <sup>th</sup> February , 2025 Time- 11:00 A.M
Venue	DC's Conference Hall, Darrang, Mangaldai
Participants	Annexure 1.1
Absentees	Annexure 1.2
Fund receipt & Utilization	Annexure A & B
Physical Progress	Annexure C (for current year) and Annexure D for previous year.

The District Development Committee Meeting for the month of February held today on the 13<sup>th</sup> February , 2025 with an aim to review the progress of ongoing schemes and programmes of the different departments and to resolve the inter departmental issues. The meeting was chaired by Shri Parag Kumar Kakaty, ACS, District Commissioner, Darrang. At the very outset, the District Commissioner Darrang welcomed all the members present at the meeting and initiated the discussion on the action points of the last DDC meeting.

After threadbare discussion, following decisions were taken at the meeting.

The decisions of the meeting are as follows: **Category-A: Department specific**

SL. No	Administrative Department	Name of Scheme	Decision/Action to be taken	Agency responsible & Timeline
1	Transport		As regards to non- functional old vehicles, DTO informed that the valuation for end life vehicle have been sent after MVIS inspection & RVSF has requested for scrapping of non-functional vehicles. Herein DTO is instructed to pursue the matter.	District transport officer
2	Orunodoi	Orunodoi 3.0	Date to be fixed for District Level Monitoring committee meeting of Orunodoi 3.0 & soft copy of applicants to be prepared to placed it in the meeting. Hence, all concerned officers are requested to be ready for the meeting along with progress report.	Concerned officers
3	P& RD	ABPS	As regards to Aadhaar status with NPCI mapper, all B.D.Os are instructed to improve the percentage to at least around 90% before the next DDC meeting & the B.D.Os are instructed to hold meeting regarding this & also directed to ask for concerned GRS to remove the names of out-stationed beneficiary from the portal.	B.D.Os
	4.PWD (Building )	Signature Project	1. As informed by the EE, PWD(B), construction of Model Women College has achieved 75% progress so far & that, the construction of boundary wall & WBM road is ongoing therein. Herein, the EE, PWD (B) is instructed for speedy execution of construction work as early as possible.	EE, PWD , B

2. As regards to Model Residential School, progress of construction work is at 73% & it is expected to be completed within the month of May 2025. Hence, the EE PWD(B) is instructed for strict monitoring of construction works.
3. It has been reported that progress of Jyoti Bishnu Sanskritik Prakalpa is at 90% & a date may be fixed for formal inauguration of the building. Herein, the District Commissioner, Darrang instructed the EE, PWD (B) to fix a date in consultation with the concerned ADC & also directed to handover the building to Co-District Commissioner, Sipajhar.
4. As regards to Chief Judicial Magistrate Court Building, it was reported that 87% progress had been achieved so far and it is expected to be completed before the 31<sup>st</sup> March, 2025.
5. With regards to Construction of Additional Academic Block at Pandit Deen Dayal Adarsha Mahavidyalaya, Dalgaon, it was informed that roof truss work is pending & it is expected to be completed within the month of April, 2025.
6. Construction of Jagannath Community Hall at Tongani & Koupati are ongoing & their progress is at 45% and 46% respectively. The floor casting work has already been completed therein.
7. As regards to construction of Patharighat Memorial Museum, it was informed that building is ready to be handed over to the Museum Department. However, the Museum department has decided to take over the building only after installation of art gallery therein.
8. With regards to transformation of schools under NESIDS, it was informed that infrastructure dev of Sipajhar HS & MP school has achieved 22% progress & that of Deomornoi school and Mangaldai HS school is at 8% & 18% progress

		respectively. Herein , the EE PWD(B) has instructed to complete slab casting work before the onset of monsoon.	
5. Social Justice & Empowerment.	Transgender	As regards to building of shelter home for transgender person, the DSWO informed that alternative site has not yet been allotted so far .Hence, the DSWO is instructed to pursue the matter.	DSWO
6. Women & Child Development		<ol style="list-style-type: none"> <li>1. Construction of AWC at Rangagarh pt II under NRL -CSR is to be completed before the next DDC meeting.</li> <li>2. Maximum numbers of sanctioned AWC under RIDF &amp; NIDA are to be completed within the month March 2025.</li> <li>3. The DSWO is instructed to submit progress report of Upahupara AWC along with photographs .</li> <li>4. Poshan Bhi Padhai Bhi training for AWC workers of Darrang district is ongoing at amalgamated LP school of Muslim Ghupa, as informed by the DSWO.</li> </ol>	DSWO
7. Health		As regards to progress of civil works of health department, it was informed that renovation of dilapidated sub-centres under PMABHIM is ongoing and 10 nos. of sub centres are ready to be handover & that, earth filling work is not yet done at Khas Sonapur sub-centre. Furthermore, it was also informed that approval is still pending regarding shifting of Joint Director Office to ANM training centre.	Joint Director Of Health Services, Darrang.
8. Veterinary	VACCINATION	As informed by DVO, the rollout of the 21 <sup>st</sup> Livestock Census is ongoing & 60 % coverage of livestock census has been completed so far.	DVO
9. Fishery	PMMSY	As informed by DFDO, total 70 numbers of new pond's replacement have been completed so far.	DFDO
10. Water Resource	Embankment	1. As informed by the EE, WR, permanent restoration of breach schemes under SOPD -G for the FY 2022-23 have achieved 100% completion & four numbers of construction of new embankment schemes for the FY 2024-25 under SOPD-G are ongoing. Furthermore, he	EE,WR

			<p>also informed that proposals for new schemes under SDMF which has been already approved by appraisal committee have been submitted.</p> <p>2. The EE, WR also informed that placement of water pipeline within the alignment of new embankments &amp; the electricity wire that goes over the alignment of embankment have created an issue for the department. Hence, District Commissioner, Darrang instructed to shift the pipeline while adhering to the guideline.</p> <p>3. As regards to construction of marginal embankment along with A/E measures to protect Dhalpur (Gorukhuti) area from the erosion of river Brahmaputra (PH-1), it was reported that work is in progress and 88% of progress has been achieved so far.</p>	
11. Public Health Engineering			As regards to selection of beneficiary for IHHL & community managed sanitary project, the EE,PHE is instructed to verify the applications & reject all the false applications immediately, if found. Herein the EE, PHE informed that false application cannot be deleted for community managed sanitary project. Herein, District Commissioner Darrang instructed to discuss the matter with concerned technician. Furthermore, EE PHE also informed that plastic waste management unit is yet to be functional due to non installation of machine and electricity connection.	EE,PHE
12. soil conservation	RIDF		The D.O, Soil informed that advertisement has been issued for renovation of Hazarikapara pond & that, the project is at tendering stage. Furthermore, he also informed that site clearance is yet to be received to start the Suktaguri project for diversified farming. Herein, the D.O is instructed to pursue the matter and communicate with the concerned CO.	D.O (Soil)
13. Housing & Urban Development	PMAY		As regards to irregularities in PMAY beneficiary scheme, the District Commissioner, Darrang instructed to conduct house to house scrutiny & plaque with PMAY logo should be installed in each & every completed PMAY houses.	EOs & Deputy Director of Town & Country Planning, CPM.
14. NH			The EE, NH instructed to highlight the projects/works carried out by the department in the next DDC meeting.	EE NH
15. PWD Road	Asom Mala		Department is facing hurdles in early completion of construction of road under Asom Mala as demolition of illegal project is still pending within the district, as informed by the EE, PWD Road. Herein, the District	EE, PWD R

16. Agriculture		Commissioner, Darrang instructed to discuss the matter with concerned ADC & Co-Operation of farmers under PM-Kisan, DAO informed that farmer registration is facing some problems due to non-fetching of land documents on the portal.	District Agriculture officer
17. Dairy		Since, State cabinet has approved subsidy of Rs. 5 per litre for dairy farmers, hence ARCS is requested to regularise the co-operative societies, failure of which would result in co-operative societies being not be able for the registration.	Project Manager
18. Co-operative society		On being enquired about registration of co-operative societies, it was informed that registration is under process. Hence, the District Commissioner, Darrang instructed to complete the registration process as early as possible.	ARCS
19. Irrigation		As informed by the EE, Irrigation, total 06 numbers of new schemes have been sanctioned & work will started after getting allotment. Herein, the District Commissioner, Darrang instructed to submit list of schemes in the next DDC meeting.	EE, Irrigation
20. APDCL	PM Surya Ghar Muft Bijli Yojana	On being enquired about progress of PM Surya Ghar Muft Bijli yojana, Project Engineer, APDCL informed that from Mangaldai total 57 nos. of beneficiary, from Kharupetia total 30 nos. of beneficiary & from Sipajhar total 3 nos. of beneficiary have been registered so far. Hence, the District Commissioner Darrang instructed to expedite the aim of project among the people.	Project Engineer

## Category- B: Theme specific

S.L No.	Theme	Particulars
1.	Sabka Saath Sabka Vikas Sabka Vishwas Sabka Prayas	For successful implementation of developmental schemes of Government, Darrang District administration is taking all possible efforts.
2.	Coordination across Dept.	<ol style="list-style-type: none"> <li>1. Assistant Controller of Legal Metrology should be invited for the next DDC meeting.</li> <li>2. A team to be formed headed by Assistant Commissioner to verify the Commercial cylinder &amp; drug of pharmacies.</li> <li>3. All HODs are instructed to monitor the performance of all AWCs, schools &amp; health sub-centres during the time of field visit &amp; submit report, if any discrepancy found.</li> <li>4. Regarding renovation of Duck cum Fishery Farm of Sipajhar, Sri Manash Saikia ADC, Darrang &amp; Deepjyoti Baishya DPM Skill are requested to take up the matter under CSR project.</li> <li>5. GM of DI&amp;CC is instructed to monitor the registration of beneficiary under MMMUA as 31<sup>st</sup> March is the deadline for uploading of beneficiary in the portal.</li> </ol>

The meeting ended with vote of thanks from the chair.

Signed by

Parag Kumar Kakaty

Date: 21-02-2025 17:01:33

District Commissioner,  
Darrang, Mangaldai

Copy to-

1. The Additional Chief Secretary to the Govt. of Assam, Transformation and Development Department, Assam Secretariat , Dispur, Guwahati-06
2. The Principal Secretary to the to the Govt. of Assam, Transformation and Development Department, Assam Secretariat , Dispur, Guwahati-06
3. The Director , DCP Division, T & D Deptt, Assam, Dispur, Guwahati-06
4. The Director, E& M Division , , T & D Deptt, Assam, Dispur, Guwahati-06
5. DIO, Darrang to upload in District Portal.
6. All concerned members of DDC meeting for information & necessary action.

Signed by

Debjit Baruah  
Commissioner  
Darrang, Mangaldai

Date: 24-02-2025 12:25:04