



**GOVERNMENT OF ASSAM**  
**OFFICE OF THE DISTRICT COMMISSIONER: DARRANG: MANGALDAI**  
**(TRANSFORMATION & DEVELOPMENT BRANCH)**

Subject	Minutes of the Meeting of District Development Committee
Date & Time	10 <sup>th</sup> December, 2024 Time- 11:00 A.M
Venue	DC's Conference Hall, Darrang, Mangaldai
Participants	Annexure 1.1
Absentees	Annexure 1.2
Fund receipt & Utilization	Annexure A & B
Physical Progress	Annexure C (for current year) and Annexure D for previous year.

The District Development committee meeting for the month of December was held today on the 10<sup>th</sup> December, 2024 with an aim to review the progress of ongoing schemes and programmes of the different departments and to resolve the inter departmental issues. The meeting was chaired by Shri Parag Kumar Kakaty, ACS, District Commissioner, Darrang. At the very outset, the District Commissioner, Darrang welcomed all the members present at the meeting and initiated the discussion on the action points of the last DDC meeting.

After threadbare discussion, following decisions were taken at the meeting.

The decisions of the meeting are as follows: **Category-A: Department specific**

SL. No	Administrative Department	Name of Scheme	Decision/Action to be taken	Agency responsible & Timeline
1	Sports	Khel Maharan	<ol style="list-style-type: none"> <li>As informed by DSO, assembly level meeting for Khel Maharan has been conducted &amp; date for Dalgaoon and Sipajhar have also been fixed to conduct sports event under Khel Maharan.</li> <li>LAC level competition of Khel Maharan 2.0 will commence from 18<sup>th</sup> Dec 2024 till 23<sup>rd</sup> Dec, 2024 &amp; total 9 nos. of playgrounds have been selected for LAC level competition. Play-fields have been finalized with the help of technical persons &amp; LAC level organizing committee.</li> </ol>	DSO
2	Orunodoi	Orunodoi 3.0	<ol style="list-style-type: none"> <li>B.D.Os are instructed to supervise the entire process of Orunodoi 3.0.</li> </ol>	B.D.Os

			<p>2. Google meet has to be organized soon for panchayat secretaries to discuss about the entire process of Orunodoi 3.0 &amp; its guideline.</p> <p>3. DSWO will submit the list of person with disability for Orunodoi 3.0 in DLMC meeting for approval.</p>	
3	P& RD	ABPS MGNREGA	<p>1. Priority is needed to be given on performance of ABPS &amp; percentage should be around 85% or more.</p> <p>2. DC, Darrang instructed to delete the job card holders name from MIS under MGNREGA on the basis of criteria of deletion.</p>	CEO, ZILA PARISHAD & B.D.Os
	4. PWD (Building )	Signature Project	<p>1. As informed by EE, PWD(B), Construction of Model Women College has achieved 72.5% physical progress so far &amp; internal wiring work is ongoing therein and target has been fixed to complete the construction work within the month of March, 2025. Herein, EE, PWD(B) has been instructed to execute the boundary wall construction work as early as possible.</p> <p>2. As regards to Model Residential School Building, progress of construction work is at 69% &amp; electrical work is ongoing therein , as informed by EE,PWD B</p> <p>3. It has been reported that progress of Jyoti Bishnu Sanskritik Prakalpa is at 51% &amp; it is expected to be completed within May, 2025.</p> <p>4. As regards to Chief Judicial Magistrate Court Building , it was reported that 83.5% progress has been achieved so far and security barrack and water tank etc. are under construction.</p>	EE, PWD , B

		<p>5. Construction of Additional Classroom at Pandit Deendayal Upadhyaya Adarsha Mahavidyalaya, Dalgaon has achieved 38% progress &amp; installation of roof truss work is in progress at Jagannath Community Hall, Koupati.</p> <p>6. Footing work has started at Mangaldai Govt. HSS &amp; at Daipam High school, it is ready for excavation of footing, in respect of school infrastructure Dev. work under RIDF.</p>	
5. Social Justice & Empowerment.	Transgender	Regarding newly selected site for construction of shelter home of transgender person, the DSWO, informed that concerned Hon'ble MLA had directed to cancel the site due to dissatisfaction created by local residents. Hence, DC instructed the DSWO to discuss the matter with Hon'ble MLA & solve the issue as soon as possible.	DSWO
6. Women & Child Development	AWC OSC	<p>1. Regarding Construction of AWC at Rangagarh pt II under NRL -CSR, the concerned BDO is instructed to send a final notice to the contractor with a time line of 7 days to complete the works, failure of which the remaining works will be allocated to other party.</p> <p>2. Regarding the issue of drainage system at One Stop Centre at Gadiapara, the concerned EO is instructed to clean the site for the time being &amp; the CEO, ZP is also instructed to review the site for permanent solution.</p>	DSWO
7. Health	Civil work	Additional District Commissioners, Sri Gopal Sarma & Smti Gauri Priya Deori are instructed to hold a separate review meeting on civil works of health department within the 20 <sup>th</sup> December, 2024.	Additional District Commissioner
8. Agriculture			

2	9. Agriculture.		<ol style="list-style-type: none"> <li>1. As informed by District Agriculture Officer, portal has been opened &amp; registration of farmers for Sali paddy is ongoing.</li> <li>2. The DAO has been instructed to organize short duration crops training for farmers.</li> </ol>	District Agriculture officer
	9. Veterinary	VACCINATION	<ol style="list-style-type: none"> <li>1. On being enquired about FMD vaccination, DVO informed that 4<sup>th</sup> round of FMD vaccination is ongoing &amp; 97% progress has been achieved so far.</li> <li>2. As regards to animal census, the DVO, Darrang informed that door to door survey is going on &amp; it is expected to be completed before 31<sup>st</sup> March, 2025. Furthermore, DVO is also instructed to prepare the completed list of survey &amp; submit it to ADC, Gauri Priya Deori to re-survey it again by other departments on a random basis.</li> <li>3. DVO is to arrange a skill oriented course to provide hands-on practice training for poultry farming. Furthermore, DVO has requested to DC, Darrang to look into renovation of hatchery at Govt. Duck cum Fishery Farm at Sipajhar for its enhancement..</li> </ol>	DVO
	10. Fishery	PMMSY	As informed by DFDO, proposal for replacement of new pond has been sent to Directorate office, yet approval list is still awaiting. Herein, DC Sir has instructed the DFDO to pursue it.	DFDO
	11. Water Resource	Embankment	Plan & Estimate has been submitted to P&RD department for construction of dowel bund from Garubandha to Bishnupur Chowk, as informed by EE WR. As regards to land issue of the site, the CEO, ZP & Additional District Commissioner, Sri Gopal Sarma are instructed to jointly verify the site.	EE,WR

	12. Public Health Engineering	JJM	<p>1. Since, lot of JJM schemes are being defunct due to non-coordination of SO with Jalmitras , herein, SO has been instructed to conduct field verification to find out proxy jalmitras..</p> <p>2. Any JJM related issue is to be submitted to the ADC (PHE) at the earliest &amp; the Chair has directed the EE to restore all partially damaged JJM sites immediately.</p>	EE,PHE
	13. soil conservation	RIDF	<p>1. Tender process of diversified farming suktaguri project under RIDF XXIX has been completed at Directorate office but work cannot be executed therein as site hand over is still pending due to land issue. Herein, the D.O is instructed to immediately verify the site with concerned CO &amp; inform ADC immediately .</p> <p>2. D.O Soil informed that Administrative approval has been issued in respect of scheme namely, renovation of Hazarikapara pond amounting to Rs 49 lakh &amp; that, tender process for the project is expected to start soon at the Directorate level.</p>	D.O (Soil)
	14. Housing & Urban Development	PMAY	<p>1. As regards to PMAY (U) house performance, the EOs are instructed to field visit frequently &amp; recheck the percentage of completion. Furthermore, they are also instructed to review the tax collectors tax collection performance on daily basis.</p>	EOs & Deputy Director of Town & Country Planning
	15. (NH)		<p>EE, NH is instructed to install barricade &amp; marking of speed breaker at feeder road &amp; is directed to coordinate with concerned CO for eviction at Bordoulguri feeder road. Furthermore, EE NH is instructed to prepare plan for eviction, if needed &amp; is to submit it to DC, Darrang for deployment of police force.</p>	EE, NH

16. Irrigation	SOPD	<p>1. As regards to Kurua lift irrigation project under SOPD 2019-20, EE, Irrigation informed that the project has achieved 66% progress so far and that, earthen canal work is being started therein. However, cc lining work is closed for the time being.</p> <p>2. Laljura floor irrigation has achieved 85% progress &amp; canal network is ongoing therein, as informed by EE, Irrigation. Furthermore, he also informed that Extension of Main canal CM Dutta Bund canal has achieved 20% progress so far &amp; that, the revised estimate is yet to be approved.</p>	EE, Irrigation
17. Industry	CMAAA	As regards to Mukhyamantri Mahila Udyamita Abhiyaan, it was reported at the meeting by DPM that approximately 18,600 nos. of registration has been completed so far & registration of beneficiaries under Pub Mangaldai Dev. Block is less, hence the District Social Welfare officer has been instructed to pursue the matter & to asked concerned CDPO to increase the percentage.	GM ,DI&CC
18. Employment Exchange		On being enquired about Prime Minister Internship scheme for eligible youth , it was reported at the meeting that registration has been completed within the district.	EO
19. Power		Project Engineer, APDCL is instructed to submit progress report of PM Surya Ghar Muft Bijli yojana at the next DDC meeting.	Project Engineer APDCL
20. PWD Road		<p>1. Construction of road from Dalgaon to Dhupguri under Axom Mala is almost completed &amp; road cum embankment work under RIDF at Mangaldai is ongoing &amp; three works under PMGSY III for the FY 2023-24 is pending, as informed by EE, PWD R.</p> <p>2. EE, PWD R is instructed to</p>	EE, PWD Road

			speed up execution of construction of Garukhuti low cost single lane RCC bridge under SOPD.	
	21. Handloom		Asstt Director of Handloom & Textile is instructed to solve bank related issues of beneficiaries with bankers & is also directed to raise the bank related issues in LDM whats app group.	Asstt Director of Handloom & Textile.

## Category- B: Theme specific

S.L No.	Theme	Particulars
•	Sabka Saath Sabka Vikas Sabka Vishwas Sabka Prayas	For successful implementation of developmental schemes of Government, Darrang District administration is taking all possible efforts.
•	Coordination across Dept.	1. Asset Registrar should be maintained by all departments & submit to T&D Branch , Office of the district Commissioner, Darrang. 2. Project Manager of Char Area Dev, Dairy department, District Museum officer should be called for the next DDC meeting. 3. Emphasis is needed to be organized in respect of quality disposal matter of CPGRAM & cases related to CPGRAM should be disposed as soon as possible. 4. All heads of the department are instructed to start work in respect of new projects/schemes before starting of MCC of panchayat election.

The meeting ended with vote of thanks from the chair.

Signed by

Parag Kumar Kakaty

Date: 24-12-2024 14:21:21

District Commissioner,  
Darrang, Mangaldai

Copy to-

1. The Additional Chief Secretary to the Govt. of Assam, Transformation and Development Department, Assam Secretariat , Dispur, Guwahati-06
2. The Principal Secretary to the to the Govt. of Assam, Transformation and Development Department, Assam Secretariat , Dispur, Guwahati-06
3. The Director , DCP Division, T & D Deptt, Assam, Dispur, Guwahati-06
4. The Director, E& M Division , , T & D Deptt, Assam, Dispur, Guwahati-06
5. DIO, Darrang to upload in District Portal.
6. All concerned members of DDC meeting for information & necessary action.

Signed by

Debajit Baruah

Date: 31-12-2024 14:17:53

District Dev. Commissioner  
Darrang, Mangaldai