



GOVERNMENT OF ASSAM
OFFICE OF THE DISTRICT COMMISSIONER :: DARRANG :: MANGALDAI
(TRANSFORMATION & DEVELOPMENT BRANCH)

Subject	Minutes of the Meeting of District Development Committee
Date & Time	24 th July, 2025, Time- 11:00 A.M.
Venue	DC's Conference Hall, Darrang, Mangaldai
Participants	Annexure 1.1
Absentees	Annexure 1.2
Fund Receipt & utilization	Annexure A & B
Physical progress	Annexure C (for current year) and Annexure D for previous year

The District Development Committee meeting for the month of May held today on the **24th July, 2025** with an aim to review the progress of ongoing schemes and programmes of the different departments and to resolve the inter departmental issues. The meeting was chaired by Shri Parag Kumar Kakaty, ACS, District Commissioner, Darrang. At the very outset, the District Commissioner, Darrang welcomed all the members present at the meeting and initiated the discussion on the action points of the last DDC Meeting.

After threadbare discussion, the following decisions were taken at the meeting.

The decisions of the meeting are as follows: **Category-A: Department specific**

Sl. No.	Administrative Department	Name of Scheme	Decision/Action to be taken	Agency responsible & Timeline
1	P & RD	Aadhaar seeding PMAY AWC	Aadhaar seeding/ verification status of PMAY-G as on 23-07-025 is 99.33% and remaining of Aadhaar seeding to the tune of 177 nos. is left to be done. Awaas Plus sanctions are being issued. For the FY 2025-26, against the total target of 14,653 nos., 4077 nos. are still remaining to be sanctioned as on 23-07-2025. Remaining 446 nos. works of SECC house are expected to be completed soon. The Chair has instructed for early completion of all AWCs under NIDA 1 & RIDF 2 . The house has been informed that the progress of Hirapara and Burha Model AWC are very slow. Herein, the Chair has instructed the BDO, Sipajhar Dev. Block to pursue the matter and submit report at the earliest.	CEO, Zila Parishad & BDOs

2	Women & Child Welfare Department		<ol style="list-style-type: none"> 1. Any issues be resolved with the help of P&RD department before seeking of permission for demolition of existing dilapidated school building from PWD (B) for construction of Alikash Chuba & 75 Muslim Adhikari AWC. 2. Restoration of electricity connection at AWCs where smart meters were provided by APDCL. 3. On account of fund shortage repairing works of Dhula regional physically handicapped development association for TGs sheltering is facing a setback. 4. Ration cards and Orunodoi to TG communities to be looked into. 	<p>DSWO</p> <p>AGM, APDCL</p>
3	Soil Conservation		<p>The Divisional Officer, Soil Conservation has informed the house that the tender process for Hazarikapara pond is completed and that, the work order has been issued. However, the site is not yet handed over.</p> <p>Due to rain and flood, the onsite works of Suktaguri project is at halt.</p>	DO
4	PWD, Building		<ol style="list-style-type: none"> 1. The EE, PWD(B) informed the house that the progress of Women College at Kharupetia is at 78%. The academic building and hostel is expected to be handed over by 31-07-2025. 2. As regards to Model Residential School at Sipajhar, 83% progress has been achieved. 3. As regards to Chief Judicial Magistrate Court Building, the current progress is at 97% as informed by the EE, PWD (B). 4. As regards to Construction of Additional Academic Block of Pandit Deendayal Upadhyay Adarsha Mahavidyalaya, Dalgaon, Darrang, the current progress is at 42%. 5. Construction of Mahaprabhu Jagannath Community Hall cum Skill Centre at Koupati and Tongani 	EE, PWD (B)

			<p>TE are ongoing and their physical progress are at 72% & 69% respectively.</p> <p>6. With regards to transformation of schools under NESIDS of Sipajhar HS and MP School, the current physical progress is at 55%.</p> <p>7. With regards to construction of Circuit House (G+2) RCC Building at Darrang, construction of pile cap and grade beam is in progress and 21% progress has been achieved till date.</p>	
5	Public Health Engineering		<p>The EE, PHE has informed the house that:</p> <ol style="list-style-type: none"> 1. SBM work order has been issued and that works are going on. 2. 82 nos. of dysfunctional schemes are in need to become functional with the help and coordination of CEO, Darrang Zila Parishad. The Chair herein instructed the CEO to look into the matter. 	EE, PHE
6	Agriculture		<p>The DAO has informed the house that the Govt. has set the target for PMFBY 40,000 nos., out of which 26,000 nos. have been achieved so far. Full target is expected to be achieved by 20th August, 2025. Furthermore, the house was informed that PMFBY may cover drought affected farmers as well.</p>	DAO
7	Housing and Urban Development		<p>The Executive Officers of Kharupetia & Mangaldai MBs have informed the house about completion of additional 25 nos. and 40 nos. of PMAY (U) respectively from last DDC meeting.</p>	EOs
8	Fishery		<p>The DFDO has informed the house that the construction of rearing ponds under PMMSY for the year 2024-25 is completed at 61% with 43 nos. of beneficiaries out of a total of 70 nos. have completed their construction of rearing ponds. The house was informed that the remaining beneficiaries could not complete the construction of rearing pond due to rainy season.</p> <p>Livelihood support to fishermen under PMMSY is completed at 61%. 153 nos. of</p>	DFDO

			beneficiaries out of 250 nos. have been reported to have received their Govt. fund. As at present, there is a shortage in fund availability, the other remaining beneficiaries are expected to get their Govt. allotted fund after receipt of the same from Govt. of Assam. The DDC, Darrang has instructed for early completion of all schemes.	
9	Handloom and Textiles		The Asstt. Director has informed and also requested the house to use pure handloom products like Gamochas and to avoid power loom products in any functions associated to departments, which can thereby help the local weavers and support the Govt. initiative of safeguarding the handloom products.	Asstt. Director

Category- B: Theme specific

Sl. No.	Theme	Particulars
1	Sabka Saath Sabka Vikash Sabka Vishwas Sabka Prayas	<ol style="list-style-type: none"> All HODs are requested to prepare PPTs for DDC Meeting & submit the same along with progress report to DC Office at least before two days. All concerned officers are requested to report department's issue at least before one or two weeks for better coordination.
2	Coordination across dept.	<ol style="list-style-type: none"> All HODs are instructed for timely reporting of departmental infrastructure damage due to flood and to get the fund from SDRF. Furthermore, all are requested to visit DRIMS portal to streamline disaster reporting & aid distribution.

The meeting ended with vote of thanks from the chair.

**District Commissioner
Darrang, Mangaldai**

Copy to:

- The Additional Chief Secretary to the Govt. of Assam, Transformation and Development Department, Assam Secretariat, Dispur, Guwahati-06
- The Principal Secretary to the Govt. of Assam, Transformation and Development Department, Assam Secretariat, Dispur, Guwahati-06

3. The Director, DCP Division, T&D Deptt. Assam, Dispur, Guwahati-06
4. The Director, E&M Division, T&D Deptt, Assam, Dispur, Guwahati-06
5. DIO, Darrang to upload in District Portal
6. All concerned members of DDC meeting for information & necessary action.

**District Dev. Commissioner
Darrang, Mangaldai**