



GOVERNMENT OF ASSAM
OFFICE OF THE DISTRICT COMMISSIONER: DARRANG: MANGALDAI
(TRANSFORMATION & DEVELOPMENT BRANCH)

Subject	Minutes of the Meeting of District Development Committee
Date & Time	28 th February, 2024 Time- 11:00 A.M
Venue	DC's Conference Hall, Darrang, Mangaldai
Participants	Annexure 1.1
Absentees	Annexure 1.2
Fund receipt & Utilization	Annexure A & B
Physical Progress	Annexure C (for current year) and Annexure D for previous year.

The District Development Committee Meeting for the month of February was held on the 28th February, 2024 with an aim to review the progress of ongoing schemes and programmes of the different departments and to resolve the various inter departmental issues. The meeting was chaired by Shri Munindra Nath Ngatey, ACS, District Commissioner, Darrang. At the very outset, the District Commissioner, Darrang welcomed all the members present at the meeting and initiated the discussion on the action points of the last DDC meeting.

After threadbare discussion, following decisions were taken at the meeting.

The decisions of the meeting are as follows: **Category-A: Department specific**

Administrative Department	Name of Scheme	Decision/A ction to be taken	Agency responsible & Timeline
1. PWD (R)	RIDF ASOM MALA APART	<p>1. As regards to up-gradation of road from Sipajhar to Dalonghat, the EE, PWD (R) informed that as on 28th Feb, 2024, 45 % of physical progress had been achieved. Meanwhile, he also informed that under RIDF, construction of embankment cum road on Noanodi is ready for inauguration.</p> <p>2. All pending GSB level work of road under Asom Mala are expected to be completed by April 2024.</p> <p>3. All approach road works are expected to be completed before the onset of Monsoon. the Chair instructed the EE to make a plan for completion of all works from their date of commencement.</p> <p>4. The EE is to ensure 100% completion of Market Modernization work of Alikesh Bazar under APART and in regards to it, if any issues arises</p>	EE, PWD R

I/180256/2024

		<p>then EE is to consult with CEO Zila Parishad immediately. Meanwhile EE, also informed that Dumonichowki weekly market modernization & Kharupetia PMY market modernization had achieved 43% & 30% physical progress respectively .</p> <p>5. To expeditiously complete road construction works, the EE is instructed to set target to all sanctioned works.</p> <p>6. As regards to the pending section of road drain length under improvement and up-gradation of Mangaldai Bhutiachang road, the EE, PWD(R) is instructed to approach to concerned Circle Officer immediately without further un-necessary delay.</p> <p>7. As informed by Executive Engineer, furniture work of road under MMPNA is still pending in the district</p>	
2.P& RD	PMAY (G)	<p>1 As regards to Hon'ble Chief Minister's target related to PMAY (G), all B.D.Os are instructed to conduct verification and prepare list & take necessary support from police, CEO etc. accordingly.</p> <p>2. Since, physical progress of Awas plus PMAY under Ramhari GP is not satisfactory, hence ,the B.D.O Paschim Malgaldai is instructed to take police action against Ramhari GP and set target for GPCs, if without any genuine reason they are unable to fulfill the target, then take stern action against them and hold their salary until further instruction .</p> <p>3. B.D.Os are instructed to appoint Jalmitras in consultation with user group committee in those PWSS where Jal Mitras have not been engaged so far & are also to submit Jal mitras list to the DC, Darrang.</p> <p>4.Construction of approach road of Barampur model residential school to be completed under the joint effort of P&RD and PWD (R) departments.</p>	EE, PWD(R)
3. PWD (Building)	Signature Project	<p>1. As regards to Model Residential School, it was reported at the meeting that model residential school has achieved 54 % progress & that plastering work of teachers quarter and roof fitting work of grade iii quarter is under process. Meanwhile, EE ,PWD (B)</p>	EE, PWD , B

I/180256/2024

		<p>is instructed to complete all slab casting works of model residential school before the onset of monsoon.</p> <p>2. As informed by the Executive Engineer, approval from higher authority had been achieved for renovation of culvert , fencing & barrack etc. of Godown warehouse.</p> <p>3. As regards to sports complex, Executive Engineer informed that construction of drainage is under process and that fencing, painting & paver block works have been completed.</p> <p>4. The Executive Engineer informed that setting up of Jyoti Bishnu Sanskritik Prkalpa has achieved 32% physical progress & flooring work is under process & that construction of frame up-to post plate level has been completed .</p>	
4. Labour	<p>BOCW</p> <p>E-SHRAM</p> <p>PM-VISWAKARMA & PMSYM</p>	<p>1. Labour Officer, Darrang informed the house that as on 28th February , 2024, 25916 nos. of beneficiary are registered under BOCW Act and to increase enrollment of beneficiary under this act , he also informed that awareness programme are being organized among the workers regarding assistance provided under BOCW Act.</p> <p>2.Regarding registration of unorganized worker under E-SHRAM, Labour Officer informed that in total 2,77,487 nos. of beneficiaries have been registered so far. Furthermore , he is instructed to design a blue print in-cooperation with P&RD department to include job card holder workers under this scheme.</p> <p>3.As informed by LO , drive against child labour is going on within the district & in the month of February , in total 8 nos. of child labour have been rescued from Kharupetia and have been referred to them to CWC.</p> <p>4. Under PM-Viswkarma, 93 nos. of construction workers have been included and that under PMSYM , total 1563 nos. of workers have been enrolled, as informed by Labour officer.</p>	Labour Officer
5. Social Justice & Empowerment.	Transgender	There is no fund related to transgender and 28 nos. of identity card have been	

/180256/2024

		distributed to transgender persons & 3 nos. of SHG groups have been formed in the district. District Coordinator, poshan is instructed to pursue whether the transgenders are being availed or not benefits of different Govt. schemes..	DSWO
6. Women & Child Development	Model AWC & CMAM SAKSHAM AWC	<p>1. AWC at Pachim Mangaldai , Hengerabari Shiv Mandir under SOPD has achieved 90% physical progress.</p> <p>2. EO, Sipajhar MB will take necessary action for land development scheme at Gandhismriti LPS model AWC site , as informed by District Coordinator Poshan .</p> <p>3. Total 459 Nos. of SAM children have been identified of which 24 have been referred to NRC kharupetia & 32 nos. are enrolled under CMAM.</p> <p>4. As informed by District Coordinator, Poshan , total 123 nos. of rainwater harvesting system have been installed & 151 nos. of Poshan Vatika formed under Saksham AWC .</p>	
7. Education	RIDF PMSHRI	<p>1. As informed by Project Engineer, SSA, Darrang, as per target ,all work under RIDF has been completed and SSA supplementary activities of 2023-24 are almost completed and Burhinagar college infrastructure project has achieved 55% so far.</p> <p>2. As informed by Project Engineer, Total 6 nos. of schools have been selected under PMSHRI & all works under PMSHRI have been completed and that UC has been submitted accordingly.</p> <p>3. HODs involved in Gunotsav duties are requested to submit T.A bill before March 15th , 2024.</p>	Inspector of school & DEEO
8. Health	CIVIL WORKS	<p>1. As regards to construction of new daycare PHC at Hirapara, it was reported that the construction work is almost 100% completed and is expected to be ready for inauguration by the month of March, 2024 .Hence, ADC (Health) instructed to gear up the progress of all ongoing sub centers.</p> <p>2. As inform by JE, NHM ,construction of Sipajhar BPHC has achieved 80 % progress and is expected to be ready for</p>	ADC (Health) & Joint Director Of Health Services,

L/180256/2024

		<p>handover by the month of March, 2024. To further expedite the construction work of BPHC, ADC (Health) is instructed to release certain amount of bill, otherwise inauguration will be pending.</p> <p>3. As regards to land development scheme at Gabhara, Sonapur etc health sub-centre under ECRP, it was reported that EO . Sipajhar MB will take necessary action with respect to the same</p> <p>4. Since, contractor Sri Pallab Sandilya is showing negligence towards his allotted works so a decision of cancellation of his membership was taken at the meeting & a fresh public member will be selected to replace him at the earliest .</p> <p>5. On the basis of submitted undertaking, contractor Sri Mantu Deka has given a chance to complete his work before the next DDC meeting , failure of which would lead to termination of his allotted works.</p>	Darrang.
9. Water Resource	SOPD-G SECTION-50	<p>1. As informed by EE, WR all ongoing works under section 50 is almost completed, Installation of sluice gate at Bor Athiabari breach has completed and mitigation of erosion work of Mangaldai town and its adjoining area from the river Mangaldai is expected to be completed within the month of March, 2024.</p> <p>2. As regards to permanent restoration of breach within the district , EE WR informed that installation of turfing is pending . However, all are expected to be completed within the month of March, 2024.</p>	EE, WR
10. Agriculture.		<p>1. As informed by DAO, Darrang has achieved 40% progress in 1st crop Kharif paddy procurement. Moreover, he also informed that strategies have been prepared to increase production of rapeseed and mustard within the district. The DAO is also to tie up the mustard growers FPCs with NABARD.</p> <p>2. The DAO is to give more emphasize on production of cereals on account of their major role in crop statistics.</p>	District Agriculture officer
11. Animal Husbandry & Veterinary	VACCINATION	1. As reported by DVO, Darrang Brucella vaccination is going on in the district .	DVO

	RIDF	2. Construction of Assam type sub-centre building with electrification, water supply and sanitary work etc. at Khalihoi in Darrang district under RIDF 2022-23 has been completed, as informed by DVO.	
12. Irrigation		Before the onset of Monsoon, Irrigation department is to ensure for carrying out servicing works of all sluice gates of Darrang district.	EE, Irrigation
13. Soil Conservation.	RIDF XXVIII & RIDF-XXIX	1. Extension of water harvesting and water distribution project at kharkhowa village under RIDF XXVIII, DPR of Rs-3.57 crore has already been submitted, as informed by D.O soil conservation, 2. Soil, Irrigation & Agriculture department are directed to cordially developed some diversified project within the district.	D.O (Soil)
14. Finance.	Orunodoi	DDC instructed to segregate Orunodoi applications in cooperation with Social Welfare department on the basis of priority criteria.	
15. Transformation and Development.		Chairman instructed for quick Physical verification of all schemes of Transformation & Development department and instructed to submit PV report along with photographs.	
16. Sericulture	APART	Construction of rearing house provision under APART is under process within the district.	Asstt. Director of Sericulture
17. Environment and Forest.	Social Forestry	1. Committee notification for maintenance of B. R Ambedkar park to be issued immediately. 2. As informed by DFO, Kurua ring road enumeration with circle officer is under process within the district.	DFO, SF
18. General Administration.		As regards to construction of night Chowkidar quarter attached in the District Commissioner, Darrang, it was reported that work is yet to be started.	
19. Mines & Minerals.	DMF	Monthly, accrual status report of DMFT, Darrang is being submitted to the Director of Geology of Mines & Minerals.	Nodal Officer (DMF)
20. Information Technology		E-district project is being successfully implemented in the district.	
21. Public		EE, PHE informed that external	

180256/2024

Health Engineering.		electrification of plastic waste management is yet to be completed.	EE, PHE
22. Transport.		1. As informed by DTO, daily inspection against dumper truck and awareness campaign are being continued in the district and road accident awareness programme is also going on & additional support has been taken from SP to indulge traffic police personnel in enforcement drive. 2. DTO informed that Rs- 22, 46,01,453/- (73.10%) revenue has been collected so far for the FY 2023-24.	DTO
23. Election		In order to ensure forthcoming Lok Sabha Election, 2024, functioning of different cells of DC's office, Darrang are being properly monitored.	ADC (Election)
24. Home & Passport		Inauguration of PEB Police barrack has been done in the district & Construction of RCC lower Sub-ordinate quarter, water supply works & external electrification in Mangaldai Police Reserve is under process.	
25. Power		Assam distribution system enhancement & loss reduction project has been inaugurated in the district.	AGM, APDCL
26. Minority		Construction of Skill Development centre at Dalgaon & Construction of training centre of women self help group at Kalalgaon have been successfully inaugurated.	
27. Tea Tribe		Patient Transport vehicle at Borgorah TE hospital, Chikanmati TE hospital & Tongani TE hospital have been inaugurated.	
28. Handloom & Textile		Second phase of Swa-Nirbhar Nari is going on in the district, as informed by Asstt. Director of Handloom & Textile.	Asstt. Director of Handloom & Textile
29. Sports		Utilization Certificate has been submitted by DSO & fund of Khel Maharan under MLAADS has been released.	DSO
30. Food & Civil Supply	Public Distribution System	Supervision is going on against the black marketing of rice under PDS in the district, as informed by DDS, Darrang	DDS

20256/2024

Category-B:Theme specific

S.L No.	Theme	Particulars
	Sabka Saath Sabka Vikas Sabka Vishwas Sabka Prayas	For successful implementation of developmental schemes of Government, Darrang district administration is taking all possible efforts & Piramal foundation to be called from next DDC meeting to conduct survey at grass root level so that the lives of marginalized communities can be improved.
	Coordination across Dept.	1. All concerned departments are requested to coordinate for organizing the Vikas Yatra programme. 2. To achieve the objectives of monthly DDC meeting, participation of all HODs is necessary in the DDC meeting. Hence, all HODs are instructed to present at the meeting without fail and unauthorized absence in DDC meeting will be viewed seriously and will be reported to concerned higher authority.

The meeting ended with vote of thanks from the chair.

Signed by

Munindra Nath Ngatey

Date: 12-09-2024 13:55:36
Darrang, Mangaldai

Copy to-

1. The Additional Chief Secretary to the Govt. of Assam, Transformation and Development Department, Assam Secretariat, Dispur, Guwahati-06
2. The Principal Secretary to the Govt. of Assam, Transformation and Development Department, Assam Secretariat, Dispur, Guwahati-06
3. The Director, E& M Division, T & D Deptt, Assam, Dispur, Guwahati-06
4. DIO, Darrang to upload in District Portal.
5. All concerned members of DDC meeting for information & necessary action.

Signed by

Pankaj Kumar Deka
District Dev. Commissioner
Date: 12-09-2024 13:06